



NOTE
Minimum 3m running lane to be maintained at all times.

NOTE
Bus stop to be suspended.
Bus stop I.D: nwmapmat

NOTE
Parking Bays to be suspended.

KEY

- Cone
- Sign
- Work area
- Closed area

WORKS ACCESS ONLY 100 yds | **WORKS ACCESS** | **WORKS EXIT**

Works access / works exit to be risk assessed on site for suitability of location

DETAIL B

Single/Dual carriageway 40mph or less - 450mm traffic cones, spacing 1.5m.
Single/Dual carriageway 50mph or more - 750mm traffic cones, spacing 1.5m.
Dual carriageway national speed limit - 750mm traffic cones, spacing 1.5m, relaxation 3m.

DETAIL C1

Single/Dual carriageway 40mph or less - 450mm traffic cones.
Single/Dual carriageway 50mph or more - 750mm traffic cones.

Notes:
1) During darkness, warning lights to BS EN 12352:2006 should be provided in accordance with Table A1.3 (Appendix 1).
2) 45° tapered cones with 1.5m spacing, no relaxations.
3) On motorways and NSL AP roads with hard shoulders, 1m cones will be required for both standard and relaxation works for lead tapers and the facing wall of lane changes.

KIT LIST

Qty: 1 Ref: 13.9 BUS LANE CLOSED	
Qty: 1 Ref: 13.9 BUS LANE AHEAD CLOSED	
Qty: 1 Ref: 572 Distance ahead to hazard	
Qty: 1 Ref: 573 Direction to hazard right	
Qty: 2 Ref: 573 Direction to hazard left	
Qty: 2 Ref: 610 Keep right	
Qty: 3 Ref: 645 End panel	
Qty: 7 Ref: 7001 Road works ahead	
Qty: 1 Ref: 7105 Lane closure barrier	
Qty: 2 Ref: 7202.1 Temporary lane availability	
Qty: 1 Ref: 7202.1 Temporary lane availability	
Qty: 1 Ref: 7202.1 Temporary lane availability	

Rev	Description	By	Chkd	Date

Client

South Staffs Water

Project
260 Hagley Road West,
Oldbury, B68 0NR
Grid Ref: 400968 , 285286

Title
Lane closure

Design: LG	Drawn: AJH	Chkd: LG
Date: 28/04/26	Date: 28/04/26	Date: 28/04/26
Scale: NTS @ A3	Status: PROPOSED	
Drawing No 50238.001		Rev:

What3words /// eagles.quarrel.print

